# COMPLETION REPORT

| | | |
|---|---|---|
| 1 | Name of the Work | Construction of Compound wall to Indira Canteen at Pipeline road in ward no 13, Shettyhalli Sub Division. |
| 2 | Sanctioned Estimate No. and date | BBMP/EE/DD/TS/04/17-18 Dated: 12.06.2017. |
| 3 | Head of Account which is chargeable | (P3106) 013-18-0000239 |
| 4 | Instrument Order No. and date | EE/DD/WO/285/18-19 dated: 21.12.2018 |
| 5 | Name of Contractor | Sri Kumar B.J. |
| 6 a | Time Stipulated for Completion of Work | |
| b | Delay in Execution of Work | |
| 7 | Measurement recorded in | MB No. 4891/16-17 Page No. 489033-37 |
| 8 | Check Measurement of the Asst | |
| 9 | Name of the office/official in charge of the work | |
| 10 | a) Asst. Eng/Junior Engineer | V.R. Krishnappa, AE |
| | b) Asst. Executive Engineer | Jayalingappa .B.L, AEE |

| Sanctioned Estimated Amount | Amount Claims as per actually Vide as per bills | Excess | Savings |
|---|---|---|---|
| Rs. 4.60 Lakhs | 4,56,790.65.00 | - | - |

1. Certified that the above has been completed within the stipulated time noted in the
2. Certified that the contractor has delayed and completed the work for which necessary fine recovered
3. Certified that the above work has been executed by the contractor satisfactory in

Assistant Engineer
Ward no.13

Asst.Executive Engineer
Shettyhalli sub division

Executive Engineer
Dasarahalli Division

EXECUTIVE ENGINEER
Dasarahalli Division, Bangalore-560057

Scanned by CamScanner